

Driveway

House

Settling Tank
(1,000 Gallons)

S.T.

C.D. (680')

P.T.

110'

1 2 3 4 5 6 7 8 9


SCALE: N/A
DRAWN BY: Nicholas Rousos
APPROVED BY: Nicholas Rousos
SIGNATURE: *NR*
TITLE: Inspector

PUMP INFORMATION	
Control Panel	1121W114H6A10E17W19X
Pump M.F.G.	Zoeller
Pump Model	E292

TRENCH DATA	
NO.	LENGTH
1	70'
2	70'
3	70'
4	65'
5	65'
6	65'
7	60'
8	55'
9	55'
TOTAL	575

INSTALLATION SPECS.	
Manifold Ø	2.5"
Lateral Ø	1.25"
Lateral spacing	5'
Hole spacing	5'
Hole Ø	$\frac{5}{8}$ "
Pressure Head	5'

Department Copy



Williamson County
Department of Sewage Disposal
Management
1320 West Main Street, Suite 411
Franklin, TN 37064
(615) 790-5751
www.williamsoncounty-tn.gov

Prop. address: 1907 Sedberry Rd	System type: L.P.P.
Owner: James T. Helton III	Installation type: New
Issued to: James T. Helton III	Installer: Trevis Harper
Subdivision: James T. Helton III	Septic tank vol.: 1,500 Gallons
Lot No.: 2	Pump tank vol.: 2,000 Gallons
Permit I.D. no.: SDM-CS-LPP-2026-00026	Absorption rate (M.P.I.): 45
GIS. No.: 146—01006	Date: 7/13/2026

CERTIFICATE OF
COMPLETION