...LOT DISPOSAL OF SEWAGE

Application No. P16A Municipality Slippery Rock County Lawrence
Site Location Shatter Rd Subdivision Name McConnell Prop.

☒ SUITABLE ☐ UNSUITABLE
Soil Type Canfield Slope 4-8% Depth to Limiting Zone 22 Ave. Perc. Rate n/a
☐ Mottling ☐ Seeps or Ponded Water ☐ Bedrock ☐ Fractures ☐ Coarse Fragments ☐ Perc. Rate
☐ Slope ☐ Unstabilized Fill ☐ Floodplain ☐ Other

INSTRUCTIONS FOR COMPLETION OF THIS FORM ARE LOCATED ON THE REVERSE

OILS DESCRIPTION:
Soils Description Complete by: William Bentrim Date: 9/30/96

Inches	Description of Horizon
0 TO 7	brown silt loam friable fine granular slightly sticky slightly plastic
7 TO 15	yellowish brown silt loam friable subangular blocky slightly sticky slightly plastic
15 TO 22	yellowish brown heavy silt loam friable S.A. blocky S.S. S.P.
___ TO 22.5	mottling present distinct gray & red
___ TO ___	Site suitable for elevated sand bed size determined after perc test when weather suitable

Depth to Limiting Zone: 22 Inches

ERCOLATION TEST:
Percolation Test Completed by: _____ Date _____

eather Conditions: ☐ Below 40°F ☐ 40°F or above ☐ Dry ☐ Rain, Sleet, Snow (last 24 hours)
oil Conditions: ☐ Wet ☐ Dry ☐ Frozen

Hole No.	... Yes	No	Reading Interval	Reading No. 1: Inches of drop	Reading No. 2: Inches of drop	Reading No. 3: Inches of drop	Reading No. 4: Inches of drop	Reading No. 5: Inches of drop	Reading No. 6: Inches of drop	Reading No. 7: Inches of drop	Reading No. 8: Inches of drop
			10 / 30								
			10 / 30								
			10 / 30								
			10 / 30								
			10 / 30								
			* 10 / 30								

*Water remaining in the hole at the end of the final 30 minute presoak? Yes, use 30 minute interval; No, use 10 minute interval.

Iculation of Average Percolation Rate:

le No.	Drop during final period	Perc. Rate as Minutes/Inch	Depth of Hole
	"		"
	"		"
	"		"
	"		"
	"		"
	"		"

TAL OF MIN / IN → _____ = _____ Min / Inch
TAL NO. OF HOLES →

The information provided is the true and correct results of tests conducted by me, performed under my personal supervision, or confirmed in a manner approved by the Department.

(S) William Bentrim
Sewage Enforcement Officer